BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	Improvements to roads and drains at SC/ST areas in ward no -02 of yelahanka Sub division.			
2	Sanctioned Estimate No. And Date	Job number - 002-21-000061			
3	Name of the Contractor	Sri Y B Ramesh			
4	Time Stipulated for Completion of work	90 days			
5	Date of Commencement	23-12-2020			
6	Date of Completion:	11-02-2021			
7	Measurment Recorded	11-02-2021			
	M.B No	1159			
	Page No	115823 to 115833			
8	Name of the Office/ Officials incharge of the work				
	1) Asst. Exe.Engineer	Sri Rajanikanth Malli			
	2) Asst. Engineer	Sri Chandrakantharaj P A			
Estiamte Amount / Tender		Amount Claimed as per Actuals	Excess	Savings	Remarks

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ASST. ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

ASST. EXE.ENGINEER
SUB - DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer
Yelahanka Division
BRUHAT BANGALORE MAHANAGARA PALIKE

Chief Engineer
Yelahanka Zone
BRUHAT BANGALORE MAHANAGARA PALIKE